Date:

Name of Work : Construction of RCC drains and culverts at Amba Bhavani layout, Chowdappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bengaluru.
Contractor/Agency	:	**M/s. Technical Manager (West), KRIDL, Bengaluru**
Total Cost	:	Rs. 7.296 Lakhs
Contractor Work Order No	:	**BBMP/EE/YNK.D/ W.O/190/2019-20**
Status of Bill	:	2nd & Final Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.03),** BBMP, Bangalore.
	:	(b)**Adarsh,** Engineer VSR Civil Infra Pvt Ltd, Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting,	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using M20	:	Work done up to the billed quantity and Quality is satisfactory
5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm nominal downsize graded granite	:	Work done up to the billed quantity and Quality is satisfactory

6	Providing and laying Pre Cast Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

ABSTRCT FOR QUALITY CONTROL REPORTS

NAME OF WORK:	Construction of RCC drains and culverts at Amba Bhavani layout, Chowdappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division, BBMP, Bangalore.

Test details

SL NO	Item Executed	Name of tests	Quantity Executed	Unit	As per Frequency	Requried No of Tests	Actual No of Tests
1	Coarse Aggregates	Sieve Analysis Aggregate Impact Value	15.18	Cum		1	1
2	Fine Aggregates	Sieve Analysis		Cum		1	1
3	Concrete Cubes M-20	Compressive Strength	30.59	Cum	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	4	4
4	Slab 100mm	Compressive Strength	82.80.	Sqm		1	1
5	Steel	Tensile Strength	1.82	Tn	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	1	1

VSR CIVIL INFRA PVT. LTD. BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106